

****J1939 ELD CABLE INSTALLATION:**

TECHNICIAN'S ULTIMATE VALIDATION CHECKLIST**



Document ID: J1939-TVC-2024

Version: 1.0 | Date: December 3, 2025

CONFIDENTIAL - FOR CUSTOMER USE ONLY

PAGE 1: PRE-INSTALLATION CHECKLIST

VEHICLE PREPARATION

- ☐ Park on level ground with parking brake engaged
- ☐ Disconnect negative battery terminal
- ☐ Note vehicle VIN and ELD device serial number
- ☐ Clean diagnostic port area with electrical contact cleaner
- ☐ Photograph existing wiring configuration (include ruler for scale)

TOOL VERIFICATION

- ☐ Digital multimeter (True-RMS capable)
- ☐ Ratcheting crimp tool (appropriate die size)
- ☐ Torque wrench (calibrated 5-7 Nm range)
- ☐ Wire strippers (correct gauge for 18-20 AWG)
- ☐ Heat gun with shrink nozzle
- ☐ Cable tie tensioning tool

CABLE INSPECTION (BEFORE INSTALLATION)

- ☐ Verify cable length matches requirements
- ☐ Check connector pins for straight alignment
- ☐ Inspect jacket for cuts, abrasions, or defects
- ☐ Confirm shield continuity (connector to connector)
- ☐ Test pin-to-pin continuity (all 9 pins)
- ☐ Verify impedance: $120\Omega \pm 10\%$ on CAN pair
- ☐ Check manufacturing date code (within 24 months)

Technician Sign-off: _____

Date: _____

Vehicle VIN: _____

PAGE 2: INSTALLATION PROCESS



ROUTING & PROTECTION (8 CRITICAL MEASUREMENTS)

- ☐ Minimum 120mm clearance from heat sources (exhaust, turbo)
- ☐ Maintain 50mm separation from high-current cables
- ☐ All penetrations use approved grommets
- ☐ Secure cables every 150mm (100mm in high-vibration areas)
- ☐ Service loops: 75mm minimum at connection points
- ☐ No sharp bends (minimum radius 8× cable diameter)
- ☐ Shield grounding point identified and prepared
- ☐ Cable not under tension when connectors mated



CONNECTOR ASSEMBLY (9 STEP-BY-STEP VERIFICATIONS)

- ☐ Pins inserted in correct sequence (verify with pinout diagram)
- ☐ Audible "click" confirmed for each pin
- ☐ Dielectric grease applied before final assembly
- ☐ Connector halves align without forcing
- ☐ Screws torqued in crisscross pattern to 6 Nm
- ☐ Wait 60 seconds, re-torque to 6 Nm
- ☐ Seal boots properly seated and locked
- ☐ Strain relief installed within 25mm of connector
- ☐ Final visual inspection for proper engagement



ELECTRICAL TESTING (BEFORE POWER-UP)

- ☐ Pin B (Ground): $<0.5\Omega$ to chassis ground
- ☐ Pin C (Power): No short to ground
- ☐ CAN High/Low: 60Ω between Pins E & F (with termination)
- ☐ Shield continuity: $<5\Omega$ to chassis (one end only)
- ☐ Pin-to-pin isolation: $>10M\Omega$ between all non-related pins

Installation Technician: _____

Quality Inspector: _____

PAGE 3: POST-INSTALLATION VALIDATION

FUNCTIONAL TESTING (WITH IGNITION ON)

- ☐ ELD powers up within 5 seconds
- ☐ Vehicle VIN correctly displayed on ELD
- ☐ Engine RPM reading stable (matches dashboard)
- ☐ Vehicle speed data accurate (± 2 km/h)
- ☐ Odometer data transmitting consistently
- ☐ No DTCs present related to data link

SIGNAL QUALITY ASSESSMENT (OSCILLOSCOPE)

- ☐ CAN High voltage: 2.5-3.5V (relative to ground)
- ☐ CAN Low voltage: 1.5-2.5V (relative to ground)
- ☐ Differential voltage: 2.0V \pm 0.4V peak-to-peak
- ☐ Signal rise time: 50-200 ns (at 250 kbps)

COMPLIANCE DATA VERIFICATION

- ☐ ELD registers "Driving" status when vehicle moves
- ☐ "On-Duty Not Driving" triggers correctly
- ☐ "Sleeper Berth" mode accessible
- ☐ Data transfer test successful to FMCSA portal
- ☐ 8-day history shows continuous data recording
- ☐ No unassigned driving time present

FIELD TEST (IF POSSIBLE)

- ☐ 15-minute road test completed
- ☐ Data continuity maintained over rough roads
- ☐ All driving time recorded correctly
- ☐ Engine data parameters remain stable

Validation Technician: _____

Test Duration: _____ minutes

Data Gaps Identified: None / _____ minutes

PAGE 4: LONG-TERM MAINTENANCE SCHEDULE



MONTHLY CHECKLIST (PERFORM DURING PM SERVICES)

1. Visual inspection for chafing or abrasion
2. Check connector security (no movement when gently pulled)
3. Verify cable ties intact and not over-tightened
4. Clean connector exterior with dry cloth



QUARTERLY VALIDATION

1. Ground resistance measurement: $<0.5\Omega$
2. Shield continuity check: $<5\Omega$
3. Pin retention test: $>50\text{N}$ removal force
4. Dielectric grease condition check
5. Environmental seal integrity inspection



ANNUAL DEEP CHECK

1. Complete pin-to-pin continuity test
2. Insulation resistance test: $>100\text{M}\Omega$ @ 500VDC
3. CAN signal quality verification
4. Connector pin contact resistance: $<10\text{m}\Omega$
5. Full functional ELD data validation
6. Cable jacket flexibility check (no cracking)



EMEELD Showing "No Data"



Check Power at Pin C



If $<11.5\text{V}$ → Check vehicle electrical system



If OK → Check Ground at Pin B



If $>0.5\Omega$ → Clean and re-establish ground



If OK → Verify CAN Signals with Scope



If abnormal → Check termination resistance



If OK → Inspect cable routing for damage



Still unresolved → Contact Technical Support

AGENCY TROUBLESHOOTING FLOWCHART

SUPPORT CONTACTS

Technical Support: linda@obd-cable.com

Emergency Hotline: +86 17307168662

Website: <https://obd-cable.com>

Document Control: This checklist is proprietary to **Shenzhen Carsun Electronic Technology Co., Ltd**

Revision History: 1.0 (Initial Release) -December 3, 2025

Unauthorized duplication prohibited.